

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	BL Project Total Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2027												
											Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul	Aug
Development of the Technology City in Dammam-Project UPDATE 15-0			419	23-Dec-25	23-Feb-27	23-Dec-25 A	30-May-27	67,768,369.77	7,616,114.67	24.92%	11.24%	30-May-27											
Key Milestones			419	23-Dec-25	23-Feb-27	23-Dec-25 A	30-May-27	0.00	0.00	0%	0%	30-May-27											
Contractual Milestones			419	23-Dec-25	23-Feb-27	23-Dec-25 A	30-May-27	0.00	0.00	0%	0%	30-May-27											
MS-CF-IR	Completion of Construction Works for Irrigation Network	0		02-Jan-27		01-Apr-27	0.00	0.00	0%	0%													
MS-CF-MV	Completion of Construction Works for Medium Voltage Network	0		10-Jan-27		10-Apr-27	0.00	0.00	0%	0%													
MS-CF-PW	Completion of Construction Works for Potable Water Network	0		26-Jan-27		26-Apr-27	0.00	0.00	0%	0%													
MS-CF-RD	Completion of Construction Works for Road Works	0		14-Feb-27		12-May-27	0.00	0.00	0%	0%													
MS-CF-SW	Completion of Construction Works for Sewage Network	0		13-Jan-27		03-Apr-27	0.00	0.00	0%	0%													
MS-CF-SD	Completion of Construction Works for Storm Drainage Network	0		03-Jan-27		03-Apr-27	0.00	0.00	0%	0%													
MS-CF-SL	Completion of Construction Works for Street Lighting Network	0		26-Jan-27		26-Apr-27	0.00	0.00	0%	0%													
MS-CF-TE	Completion of Construction Works for Telecom Network	0		19-Jan-27		19-Apr-27	0.00	0.00	0%	0%													
MS-CF-TSE	Completion of Construction Works for Treated Sewage Effluent Network	0		14-Jan-27		14-Apr-27	0.00	0.00	0%	0%													
MS-CF-EBL	Completion of Execution Plan and Baseline Schedule	0		23-Jun-26		18-Jan-26 A	0.00	0.00	100%	100%													
MS-CF-MOB	Completion of Mobilization and Site Preperation Works	0		23-Jun-26		18-Jan-26 A	0.00	0.00	100%	100%													
MS-CF-ENG	Completion of Submitting and Approval of Shopdrwing and Material	0		13-Jul-26		24-Sep-26	0.00	0.00	100%	0%													
MS-CS-PS	Project Commencement Date (Site Handover)	0	23-Dec-25		23-Dec-25 A		0.00	0.00	100%	100%													
MS-CF-PF	Project Completion Date	0		23-Feb-27		30-May-27	0.00	0.00	0%	0%													
Preliminaries and Mobilization Works			30	23-Dec-25	27-Jan-26	23-Dec-25 A	26-Jan-26 A	0.00	0.00	0%	0%												
Mobilization Works			30	23-Dec-25	27-Jan-26	23-Dec-25 A	26-Jan-26 A	0.00	0.00	0%	0%												
MOB-10	Clear and Grub for Offices and Access Roads	23	31-Dec-25	26-Jan-26	31-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-40	Construction Project Store	23	31-Dec-25	26-Jan-26	31-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-80	Construction Site Access Roads	29	23-Dec-25	25-Jan-26	23-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-70	Installation Project Sign Board	13	12-Jan-26	26-Jan-26	12-Jan-26 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-60	Mobilization of Major Equipments	23	31-Dec-25	27-Jan-26	31-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-50	Mobilization of Major Manpower	23	31-Dec-25	27-Jan-26	31-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-20	Project Site Layout Plan Approval	6	23-Dec-25	30-Dec-25	23-Dec-25 A	29-Dec-25 A	0.00	0.00	100%	100%													
MOB-90	Site Surveying Work	30	23-Dec-25	26-Jan-26	23-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
MOB-30	Supply & Install of Project Supervision Offices	29	23-Dec-25	25-Jan-26	23-Dec-25 A	26-Jan-26 A	0.00	0.00	100%	100%													
Project Main Documents From The Contractor			23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	0%	0%												
PRE-CON-MDC-2	Submission Project Baseline Schedule	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-3	Submission Project Environmental Plan	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-7	Submission Project Execution Plan	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-6	Submission Project Geotechnical Soil Report	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-3	Submission Project Health & Safety Plan	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-8	Submission Project Organization Chart and Communications Plan	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-4	Submission Project Quality Control Plan	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													
PRE-CON-MDC-5	Submission Project Surveying Report	23	23-Dec-25	19-Jan-26	23-Dec-25 A	18-Jan-26 A	0.00	0.00	100%	100%													

انسابansab		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 WPR UPS LEVEL 5				egis				MODONمدن مبنى												
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	BL Project Total Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2027											
											Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul
Engineering Works		210	06-Jan-26	13-Jul-26	06-Jan-26 A	24-Sep-26	0.00	0.00	0%	0%	24-Sep-26											
Shop Drawings		138	17-Jan-26	13-Jul-26	17-Jan-26 A	13-Jul-26 A	0.00	0.00	0%	0%	Jul-26 A											
Infrastructure Networks		138	17-Jan-26	13-Jul-26	17-Jan-26 A	13-Jul-26 A	0.00	0.00	0%	0%	Jul-26 A											
Road Works		138	17-Jan-26	13-Jul-26	17-Jan-26 A	13-Jul-26 A	0.00	0.00	0%	0%	Jul-26 A											
Sewage Network		128	17-Jan-26	30-Jun-26	17-Jan-26 A	30-Jun-26 A	0.00	0.00	0%	0%	h-26 A											
Storm Drainage Network		132	17-Jan-26	06-Jul-26	17-Jan-26 A	06-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Potable Water Network		132	18-Jan-26	06-Jul-26	18-Jan-26 A	06-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Irrigation Network		13	23-Jun-26	07-Jul-26	23-Jun-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Treated Sewage Effluent Network		13	23-Jun-26	07-Jul-26	23-Jun-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Medium Voltage Network		134	17-Jan-26	07-Jul-26	17-Jan-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Low Voltage Network		13	23-Jun-26	07-Jul-26	23-Jun-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Street Lighting Network		130	17-Jan-26	02-Jul-26	17-Jan-26 A	02-Jul-26 A	0.00	0.00	0%	0%	-26 A											
Telecom Network		8	29-Jun-26	07-Jul-26	29-Jun-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Superstructure Works		134	17-Jan-26	07-Jul-26	17-Jan-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Pump Stations		130	17-Jan-26	02-Jul-26	17-Jan-26 A	02-Jul-26 A	0.00	0.00	0%	0%	-26 A											
Lift Station		130	17-Jan-26	02-Jul-26	17-Jan-26 A	02-Jul-26 A	0.00	0.00	0%	0%	-26 A											
Storm Drainage Ponds		7	28-Jun-26	06-Jul-26	28-Jun-26 A	06-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Storage Tank (TSE)		7	30-Jun-26	07-Jul-26	30-Jun-26 A	07-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Gaurd Room		6	23-Jun-26	29-Jun-26	23-Jun-26 A	29-Jun-26 A	0.00	0.00	0%	0%	h-26 A											
Fence		114	29-Jan-26	28-Jun-26	29-Jan-26 A	28-Jun-26 A	0.00	0.00	0%	0%	-26 A											
Material Submittals and Approvals		210	06-Jan-26	12-Jul-26	06-Jan-26 A	24-Sep-26	0.00	0.00	0%	0%	24-Sep-26											
Short Lead Time Items		209	06-Jan-26	12-Jul-26	06-Jan-26 A	22-Sep-26	0.00	0.00	0%	0%	22-Sep-26											
Infrastructure Networks		146	06-Jan-26	12-Jul-26	06-Jan-26 A	12-Jul-26 A	0.00	0.00	0%	0%	ul-26 A											
Superstructure Works		201	15-Jan-26	30-Jun-26	15-Jan-26 A	22-Sep-26	0.00	0.00	0%	0%	22-Sep-26											
Long Lead Time Items		202	15-Jan-26	02-Jul-26	15-Jan-26 A	24-Sep-26	0.00	0.00	0%	0%	24-Sep-26											
Infrastructure Networks		3	15-Jan-26	19-Jan-26	15-Jan-26 A	22-Jan-26 A	0.00	0.00	0%	0%												
Superstructure Works		8	24-Jun-26	02-Jul-26	15-Sep-26	24-Sep-26	0.00	0.00	0%	0%	24-Sep-26											
Procurement Cycle		356	28-Jan-26	28-Jan-27	28-Jan-26 A	17-Apr-27	0.00	0.00	0%	0%	17-Apr-27											
Short Lead Time Items		356	28-Jan-26	28-Jan-27	28-Jan-26 A	17-Apr-27	0.00	0.00	0%	0%	17-Apr-27											
Infrastructure Networks		356	28-Jan-26	28-Jan-27	28-Jan-26 A	17-Apr-27	0.00	0.00	0%	0%	17-Apr-27											
Road Works		140	23-Jun-26	05-Dec-26	23-Jun-26 A	15-Sep-26	0.00	0.00	0%	0%	15-Sep-26											
Softscape and Planting Works		104	11-Jul-26	10-Nov-26	15-Sep-26	14-Jan-27	0.00	0.00	0%	0%	14-Jan-27											
Sewage Network		220	23-Jun-26	28-Dec-26	23-Jun-26 A	17-Mar-27	0.00	0.00	0%	0%	17-Mar-27											
Storm Drainage Network		182	23-Jun-26	10-Dec-26	02-Aug-26 A	16-Feb-27	0.00	0.00	0%	0%	16-Feb-27											
Potable Water Network		274	01-Apr-26	13-Dec-26	01-Apr-26 A	25-Feb-27	0.00	0.00	0%	0%	25-Feb-27											
Irrigation Network		278	28-Jan-26	27-Oct-26	28-Jan-26 A	05-Jan-27	0.00	0.00	0%	0%	05-Jan-27											
Treated Sewage Effluent (Tse)		226	01-Apr-26	10-Oct-26	01-Apr-26 A	28-Dec-26	0.00	0.00	0%	0%	28-Dec-26											
Medium Voltage Network		129	23-Jun-26	05-Dec-26	15-Sep-26	15-Feb-27	0.00	0.00	0%	0%	15-Feb-27											
Low Voltage and Street Lighting Network		173	23-Jun-26	28-Jan-27	15-Sep-26	17-Apr-27	0.00	0.00	0%	0%	17-Apr-27											
Telecom Network		92	07-Jul-26	24-Oct-26	15-Sep-26	02-Jan-27	0.00	0.00	0%	0%	02-Jan-27											
Superstructure Works		258	29-Jan-26	11-Oct-26	29-Jan-26 A	14-Dec-26	0.00	0.00	0%	0%	14-Dec-26											
Issuance of Purchase Orders		200	29-Jan-26	13-Jul-26	29-Jan-26 A	06-Oct-26	0.00	0.00	0%	0%	06-Oct-26											
Manufacturing of Material		162	23-Jun-26	11-Oct-26	05-Jul-26 A	13-Dec-26	0.00	0.00	0%	0%	13-Dec-26											
1st Material Delivery & Site Inspection		67	02-Aug-26	08-Oct-26	03-Aug-26 A	21-Nov-26	0.00	0.00	0%	0%	21-Nov-26											
Material Delivery & Site Inspection		121	25-Jul-26	11-Oct-26	02-Aug-26 A	14-Dec-26	0.00	0.00	0%	0%	14-Dec-26											
Long Lead Time Items		157	23-Jun-26	23-Dec-26	15-Sep-26	28-Mar-27	0.00	0.00	0%	0%	28-Mar-27											
Infrastructure Networks		112	23-Jun-26	31-Oct-26	15-Sep-26	25-Jan-27	0.00	0.00	0%	0%	25-Jan-27											
CCTV System Wroks of Telecom Network		112	23-Jun-26	31-Oct-26	15-Sep-26	25-Jan-27	0.00	0.00	0%	0%	25-Jan-27											
Superstructure Works		149	04-Jul-26	23-Dec-26	26-Sep-26	28-Mar-27	0.00	0.00	0%	0%	28-Mar-27											
Pump Stations		146	04-Jul-26	20-Dec-26	26-Sep-26	24-Mar-27	0.00	0.00	0%	0%	24-Mar-27											
Lift Stations		149	04-Jul-26	23-Dec-26	26-Sep-26	28-Mar-27	0.00	0.00	0%	0%	28-Mar-27											
Storage Tank (TSE)		149	04-Jul-26	23-Dec-26	26-Sep-26	28-Mar-27	0.00	0.00	0%	0%	28-Mar-27											
Construction Works		351	07-Mar-26	23-Feb-27	07-Mar-26 A	12-May-27	67,768,369.77	7,616,114.67	24.92%	11.24%	12-May-27											
Infrastructure Networks		351	07-Mar-26	14-Feb-27	07-Mar-26 A	12-May-27	27,934,729.42	3,480,713.18	34.89%	12.46%	12-May-27											
Earthworks		117	07-Mar-26	01-Aug-26	07-Mar-26 A	04-Oct-26	5,376,162.05	3,427,074.00	100%	63.75%	04-Oct-26											
									Date	Revision		Checked		Approved								
									15-Sep-26	Third Industrial City												
Primary Baseline Remaining Work Critical Remaining Work									Actual Work Baseline Milestone Milestone													

2/4

Primary Baseline
 Actual Work
 Summary

Remaining Work
 Baseline Milestone

Critical Remaining Work
 Milestone

3/4

Date	Revision	Checked	Approved
15-Sep-26	Third Industrial City		

انسابansab		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 WPR UPS LEVEL 5				egis					MODONمدن مبنى											
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	BL Project Total Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2027											
											Aug	Sep	Oct	Nov	Dec	Jan	F	Mar	Apr	May	Jun	Jul
TSE Network		15	17-Jan-27	02-Feb-27	20-Apr-27	08-May-27	0.00	0.00	0%	0%												