

Primary Baseline

Remaining Work

Critical Remaining Work

Actual Work

Baseline Milestone

Milestone

Summary

1/21

Date	Revision	Checked	Approved
15-Sep-26	Third Industrial City		

Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary	2/21	<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sep-26</td><td>Third Industrial City</td><td></td><td></td></tr></table>	Date	Revision	Checked	Approved	15-Sep-26	Third Industrial City		
Date	Revision	Checked	Approved							
15-Sep-26	Third Industrial City									

انسابansab			Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work				egis				MODONمدن Third Industrial City												
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027													
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
	PRO-SD-MF-130	Manufacturing of Materials for Catch Basins of Storm Drainage Network	20	22-Sep-26	11-Oct-26	30-Jun-26	19-Jul-26	0%	0.00	0.00													
	PRO-SD-MF-150	Manufacturing of Materials for Catch Basin Pipes of Storm Drainage Network	20	22-Sep-26	11-Oct-26	30-Jun-26	19-Jul-26	0%	0.00	0.00													
	Testing and Finishes		100	22-Sep-26	30-Dec-26	15-Jul-26	22-Oct-26	0%	0.00	0.00						30-Dec-26							
	PRO-SD-MF-120	Manufacturing of Materials for Manhole Covers of Storm Drainage Network	100	22-Sep-26	30-Dec-26	15-Jul-26	22-Oct-26	0%	0.00	0.00													
	PRO-SD-MF-140	Manufacturing of Materials for Catch Basin Covers of Storm Drainage Network	100	22-Sep-26	30-Dec-26	15-Jul-26	22-Oct-26	0%	0.00	0.00													
	1st Material Delivery & Site Inspection		89	26-Sep-26	06-Jan-27	09-Jul-26	29-Oct-26	0%	0.00	0.00						06-Jan-27							
	Main Line Sections		6	26-Sep-26	01-Oct-26	09-Jul-26	16-Jul-26	0%	0.00	0.00						01-Oct-26							
	PRO-SD-1DL-110	1ST Material Delivery for Main Line Pipes of Storm Drainage Network	6	26-Sep-26	01-Oct-26	09-Jul-26	16-Jul-26	0%	0.00	0.00													
	Catch Basin Sections		6	12-Oct-26	18-Oct-26	20-Jul-26	26-Jul-26	0%	0.00	0.00						18-Oct-26							
	PRO-SD-1DL-120	1ST Material Delivery for Catch Basin Pipes of Storm Drainage Network	6	12-Oct-26	18-Oct-26	20-Jul-26	26-Jul-26	0%	0.00	0.00													
	PRO-SD-1DL-130	1ST Material Delivery for Catch Basins of Storm Drainage Network	6	12-Oct-26	18-Oct-26	20-Jul-26	26-Jul-26	0%	0.00	0.00													
	Testing and Finishes		6	31-Dec-26	06-Jan-27	24-Oct-26	29-Oct-26	0%	0.00	0.00							06-Jan-27						
	PRO-SD-1DL-140	1ST Material Delivery for Manholes Covers of Storm Drainage Network	6	31-Dec-26	06-Jan-27	24-Oct-26	29-Oct-26	0%	0.00	0.00													
	PRO-SD-1DL-150	1ST Material Delivery for Catch Basin Covers of Storm Drainage Network	6	31-Dec-26	06-Jan-27	24-Oct-26	29-Oct-26	0%	0.00	0.00													
	Material Delivery & Site Inspection		182	02-Aug-26 A	16-Feb-27	16-Jul-26	10-Dec-26	0%	0.00	0.00						01-Nov-26					16-Feb-27		
	Main Line Sections		20	02-Aug-26 A	01-Nov-26	16-Jul-26	09-Aug-26	0%	0.00	0.00						01-Nov-26							
	PRO-R25-SD-DL-1	Material Delivery & Site Inspection of Manholes of Storm Drainage Network	0	02-Aug-26 A	01-Nov-26	09-Aug-26	09-Aug-26	40%	0.00	0.00													
	PRO-R25-SD-DL-12	Material Delivery & Site Inspection of Main Line Pipes of Storm Drainage Network	0	02-Aug-26 A	03-Oct-26	16-Jul-26	16-Jul-26	82%	0.00	0.00													
	Catch Basin Sections		0	02-Aug-26 A	19-Oct-26	27-Jul-26	27-Jul-26	0%	0.00	0.00						19-Oct-26							
	PRO-R25-SD-DL-1	Material Delivery & Site Inspection of Catch Basins for Storm Drainage Network	0	02-Aug-26 A	19-Oct-26	27-Jul-26	27-Jul-26	40%	0.00	0.00													
	PRO-R25-SD-DL-11	Material Delivery & Site Inspection of Catch Basin Pipes for Storm Drainage Network	0	02-Aug-26 A	19-Oct-26	27-Jul-26	27-Jul-26	40%	0.00	0.00													
	Testing and Finishes		33	07-Jan-27	16-Feb-27	31-Oct-26	10-Dec-26	0%	0.00	0.00							16-Feb-27						
	PRO-R25-SD-DL-15	Material Delivery & Site Inspection of Catch Basin Covers for Storm Drainage Network	20	07-Jan-27	30-Jan-27	31-Oct-26	22-Nov-26	0%	0.00	0.00													
	PRO-R25-SD-DL-14	Material Delivery & Site Inspection of Manholes Covers for Storm Drainage Network	26	16-Jan-27	16-Feb-27	11-Nov-26	10-Dec-26	0%	0.00	0.00													
	Potable Water Network		136	02-Aug-26 A	25-Feb-27	01-Jul-26	13-Dec-26	0%	0.00	0.00						25-Feb-27							
	Issuance of Purchase Orders		10	15-Sep-26	27-Sep-26	01-Jul-26	19-Jul-26	0%	0.00	0.00						27-Sep-26							
	Main Line Sections		8	15-Sep-26	24-Sep-26	01-Jul-26	14-Jul-26	0%	0.00	0.00						24-Sep-26							
	PRO-PW-PO-110	Issuance of Purchase Order for Valves of Potable Water Network	6	15-Sep-26	21-Sep-26	08-Jul-26	14-Jul-26	0%	0.00	0.00													
	PRO-PW-PO-100_R	Issuance of Purchase Order for Main Line Pipes of Potable Water Network(Remaining)	5	19-Sep-26	24-Sep-26	01-Jul-26	07-Jul-26	0%	0.00	0.00													
	Fire Hydrant		10	15-Sep-26	27-Sep-26	08-Jul-26	19-Jul-26	0%	0.00	0.00						27-Sep-26							
	PRO-PW-PO-120	Issuance of Purchase Order for Fire Hydrants of Potable Water Network	10	15-Sep-26	27-Sep-26	08-Jul-26	19-Jul-26	0%	0.00	0.00													
	Testing and Finishes		10	15-Sep-26	27-Sep-26	08-Jul-26	19-Jul-26	0%	0.00	0.00						27-Sep-26							
	PRO-PW-PO-130	Issuance of Purchase Order for Surface Box of Potable Water Network	10	15-Sep-26	27-Sep-26	08-Jul-26	19-Jul-26	0%	0.00	0.00													
	Manufacturing of Material		116	22-Sep-26	15-Jan-27	07-Jul-26	06-Nov-26	0%	0.00	0.00						15-Jan-27							
	Main Line Sections		100	22-Sep-26	30-Dec-26	07-Jul-26	12-Oct-26	0%	0.00	0.00						30-Dec-26							
	PRO-PW-MF-110	Manufacturing of Valves for Potable Water Network	90	22-Sep-26	20-Dec-26	15-Jul-26	12-Oct-26	0%	0.00	0.00													
	PRO-PW-MF-100_I	Manufacturing of Main Line Pipes for Potable Water Network(Remaining)	97	25-Sep-26	30-Dec-26	07-Jul-26	11-Oct-26	0%	0.00	0.00													
	Fire Hydrant		60	28-Sep-26	26-Nov-26	20-Jul-26	17-Sep-26	0%	0.00	0.00						26-Nov-26							
	PRO-PW-MF-120	Manufacturing of Fire Hydrants for Potable Water Network	60	28-Sep-26	26-Nov-26	20-Jul-26	17-Sep-26	0%	0.00	0.00													
	Testing and Finishes		110	28-Sep-26	15-Jan-27	20-Jul-26	06-Nov-26	0%	0.00	0.00						15-Jan-27							
	PRO-PW-MF-130	Manufacturing for Surface Box of Potable Water Network	110	28-Sep-26	15-Jan-27	20-Jul-26	06-Nov-26	0%	0.00	0.00													
	1st Material Delivery & Site Inspection		102	26-Sep-26	21-Jan-27	07-Jul-26	12-Nov-26	0%	0.00	0.00						21-Jan-27							
	Main Line Sections		80	26-Sep-26	27-Dec-26	07-Jul-26	19-Oct-26	0%	0.00	0.00						27-Dec-26							
	PRO-PW-1DL-100_R	1ST Material Delivery for Main Line Pipes of Potable Water Network(Remaining)	71	26-Sep-26	16-Dec-26	07-Jul-26	28-Sep-26	0%	0.00	0.00													
	PRO-PW-1DL-110	1ST Material Delivery for Valves of Potable Water Network	6	21-Dec-26	27-Dec-26	13-Oct-26	19-Oct-26	0%	0.00	0.00													
	Fire Hydrant		6	28-Nov-26	03-Dec-26	19-Sep-26	26-Sep-26	0%	0.00	0.00						03-Dec-26							
	PRO-PW-1DL-120	1ST Material Delivery for Fire Hydrants of Potable Water Network	6	28-Nov-26	03-Dec-26	19-Sep-26	26-Sep-26	0%	0.00	0.00													
Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary										Date	Revision		Checked	Approved									
										15-Sep-26	Third Industrial City												

Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary				4/21		<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sep-26</td><td>Third Industrial City</td><td></td><td></td></tr></table>				Date	Revision	Checked	Approved	15-Sep-26	Third Industrial City		
Date	Revision	Checked	Approved														
15-Sep-26	Third Industrial City																

 Primary Baseline  Actual Work  Summary		5/21	Date	Revision		Checked	Approved
 Remaining Work  Baseline Milestone			15-Sep-26	Third Industrial City			
 Critical Remaining Work  Milestone							

ansab		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work				egis				MODON مدن الرياض الرياض الرياض الرياض الرياض الرياض الرياض الرياض الرياض الرياض											
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027											
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
Lighting Poles Works		39	21-Dec-26	03-Feb-27	28-Sep-26	19-Dec-26	0%	0.00	0.00												
PRO-SL-1DL-110	1ST Material Delivery for Lighting Poles Foundations of Street Lighting Network	6	21-Dec-26	27-Dec-26	28-Sep-26	04-Oct-26	0%	0.00	0.00												
PRO-SL-1DL-120	1ST Material Delivery for Lighting Poles of Street Lighting Network	6	21-Dec-26	27-Dec-26	28-Sep-26	04-Oct-26	0%	0.00	0.00												
PRO-SL-1DL-140	1ST Material Delivery for Lighting Fixtures of Street Lighting Network	6	28-Jan-27	03-Feb-27	13-Dec-26	19-Dec-26	0%	0.00	0.00												
Distribution Panel Board		6	16-Jan-27	21-Jan-27	24-Oct-26	29-Oct-26	0%	0.00	0.00												
PRO-SL-1DL-160	1ST Material Delivery for Distrubution Panel Boards of Street Lighting Network	6	16-Jan-27	21-Jan-27	24-Oct-26	29-Oct-26	0%	0.00	0.00												
Termination and Testing Works		45	13-Jan-27	17-Mar-27	03-Nov-26	29-Dec-26	0%	0.00	0.00												
PRO-SL-1DL-170	1ST Material Delivery for Cable Lugs of Street Lighting Network	15	13-Jan-27	30-Jan-27	03-Nov-26	21-Nov-26	0%	0.00	0.00												
PRO-SL-1DL-130	1ST Material Delivery for Fuse Boxes of Street Lighting Network	15	21-Feb-27	17-Mar-27	13-Dec-26	29-Dec-26	0%	0.00	0.00												
Earthing System Works		6	13-Feb-27	21-Feb-27	03-Dec-26	09-Dec-26	0%	0.00	0.00												
PRO-SL-1DL-150	1ST Material Delivery for Lighting Earthing of Street Lighting Network	6	13-Feb-27	21-Feb-27	03-Dec-26	09-Dec-26	0%	0.00	0.00												
Material Delivery & Site Inspection		85	28-Dec-26	17-Apr-27	05-Oct-26	28-Jan-27	0%	0.00	0.00												
Cabling Works		0	28-Dec-26	28-Dec-26	05-Oct-26	05-Oct-26	0%	0.00	0.00												
PRO-R25-SL-DL-100	Material Delivery & Site Inspection of Lighting Cables for Street Lighting Network	0	28-Dec-26	28-Dec-26	05-Oct-26	05-Oct-26	0%	0.00	0.00												
Lighting Poles Works		33	28-Dec-26	04-Feb-27	05-Oct-26	20-Dec-26	0%	0.00	0.00												
PRO-R25-SL-DL-110	Material Delivery & Site Inspection of Lighting Poles Foundations for Street Lighting Network	18	28-Dec-26	17-Jan-27	05-Oct-26	25-Oct-26	0%	0.00	0.00												
PRO-R25-SL-DL-110	Material Delivery & Site Inspection of Lighting Poles for Street Lighting Network	0	28-Dec-26	28-Dec-26	05-Oct-26	05-Oct-26	0%	0.00	0.00												
PRO-R25-SL-DL-140	Material Delivery & Site Inspection of Lighting Fixtures for Street Lighting Network	0	04-Feb-27	04-Feb-27	20-Dec-26	20-Dec-26	0%	0.00	0.00												
Distribution Panel Board		0	23-Jan-27	23-Jan-27	31-Oct-26	31-Oct-26	0%	0.00	0.00												
PRO-R25-SL-DL-160	Material Delivery & Site Inspection of Distrubution Panel Boards for Street Lighting Network	0	23-Jan-27	23-Jan-27	31-Oct-26	31-Oct-26	0%	0.00	0.00												
Termination and Testing Works		56	31-Jan-27	17-Apr-27	21-Nov-26	28-Jan-27	0%	0.00	0.00												
PRO-R25-SL-DL-110	Material Delivery & Site Inspection of Cable Lugs for Street Lighting Network	26	31-Jan-27	08-Mar-27	21-Nov-26	21-Dec-26	0%	0.00	0.00												
PRO-R25-SL-DL-110	Material Delivery & Site Inspection of Fuse Boxes for Street Lighting Network	26	17-Mar-27	17-Apr-27	30-Dec-26	28-Jan-27	0%	0.00	0.00												
Earthing System Works		0	22-Feb-27	22-Feb-27	10-Dec-26	10-Dec-26	0%	0.00	0.00												
PRO-R25-SL-DL-150	Material Delivery & Site Inspection of Lighting Earthing for Street Lighting Network	0	22-Feb-27	22-Feb-27	10-Dec-26	10-Dec-26	0%	0.00	0.00												
Telecom Network		92	15-Sep-26	02-Jan-27	07-Jul-26	24-Oct-26	0%	0.00	0.00												
Issuance of Purchase Orders		6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
Ducts Works		6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
PRO-TE-PO-100	Issuance of Purchase Order for Ducts for Telecom Network	6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
Manholes Works		6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
PRO-TE-PO-110	Issuance of Purchase Order for Manholes for Telecom Network	6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
CCTV System Wroks		6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
PRO-CTV-PO-100	Issuance of Purchase Order for Civil and Finishes Works of CCTV Complete System	6	15-Sep-26	21-Sep-26	07-Jul-26	13-Jul-26	0%	0.00	0.00												
Manufacturing of Material		90	22-Sep-26	20-Dec-26	14-Jul-26	11-Oct-26	0%	0.00	0.00												
Ducts Works		60	22-Sep-26	20-Nov-26	14-Jul-26	11-Sep-26	0%	0.00	0.00												
PRO-TE-MF-100	Manufacturing of Ducts for Telecom Network	60	22-Sep-26	20-Nov-26	14-Jul-26	11-Sep-26	0%	0.00	0.00												
Manholes Works		90	22-Sep-26	20-Dec-26	14-Jul-26	11-Oct-26	0%	0.00	0.00												
PRO-TE-MF-110	Manufacturing of Manholes for Telecom Network	90	22-Sep-26	20-Dec-26	14-Jul-26	11-Oct-26	0%	0.00	0.00												
CCTV System Wroks		90	22-Sep-26	20-Dec-26	14-Jul-26	11-Oct-26	0%	0.00	0.00												
PRO-CTV-MF-100	Manufacturing of Civil and Finishes Works for CCTV Complete System	90	22-Sep-26	20-Dec-26	14-Jul-26	11-Oct-26	0%	0.00	0.00												
1st Material Delivery & Site Inspection		36	21-Nov-26	31-Dec-26	12-Sep-26	22-Oct-26	0%	0.00	0.00												
Ducts Works		6	21-Nov-26	26-Nov-26	12-Sep-26	17-Sep-26	0%	0.00	0.00												
PRO-TE-1DL-100	1ST Material Delivery for Ducts of Telecom Network	6	21-Nov-26	26-Nov-26	12-Sep-26	17-Sep-26	0%	0.00	0.00												
Manholes Works		6	21-Dec-26	27-Dec-26	12-Oct-26	18-Oct-26	0%	0.00	0.00												
PRO-TE-1DL-110	1ST Material Delivery for Manholes of Telecom Network	6	21-Dec-26	27-Dec-26	12-Oct-26	18-Oct-26	0%	0.00	0.00												
CCTV System Wroks		10	21-Dec-26	31-Dec-26	12-Oct-26	22-Oct-26	0%	0.00	0.00												
PRO-CTV-1DL-100	1ST Material Delivery for Civil and Finishes Works of CCTV Complete System	10	21-Dec-26	31-Dec-26	12-Oct-26	22-Oct-26	0%	0.00	0.00												

انسابansab		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work				egis				MODONمدن مجالس تطوير المدن والبنية التحتية Special Author for the Industrial City and Technology Cities												
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027												
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Material Delivery & Site Inspection		30	28-Nov-26	02-Jan-27	19-Sep-26	24-Oct-26	0%	0.00	0.00													
Ducts Works		0	28-Nov-26	28-Nov-26	19-Sep-26	19-Sep-26	0%	0.00	0.00													
PRO-R25-TE-DL-1C	Material Delivery & Site Inspection for Ducts of Telecom Network	0	28-Nov-26	28-Nov-26	19-Sep-26	19-Sep-26	0%	0.00	0.00													
Manholes Works		0	28-Dec-26	28-Dec-26	19-Oct-26	19-Oct-26	0%	0.00	0.00													
PRO-R25-TE-DL-1'	Material Delivery & Site Inspection of Manholes for Telecom Network	0	28-Dec-26	28-Dec-26	19-Oct-26	19-Oct-26	0%	0.00	0.00													
CCTV System Wroks		0	02-Jan-27	02-Jan-27	24-Oct-26	24-Oct-26	0%	0.00	0.00													
PRO-R25-CTV-DL-1C	Material Delivery & Site Inspection of for Civil and Finishes Works of CCTV Complete System	0	02-Jan-27	02-Jan-27	24-Oct-26	24-Oct-26	0%	0.00	0.00													
Superstructure Works		121	02-Aug-26 A	14-Dec-26	23-Jun-26	11-Oct-26	0%	0.00	0.00													
Issuance of Purchase Orders		18	15-Sep-26	06-Oct-26	23-Jun-26	13-Jul-26	0%	0.00	0.00													
Storage Tank (TSE)		11	24-Sep-26	06-Oct-26	01-Jul-26	13-Jul-26	0%	0.00	0.00													
PRO-TSE-CV-PO-30	Issuance of Purchase Order for Civil Works for Storage Tank (TSE)	11	24-Sep-26	06-Oct-26	01-Jul-26	13-Jul-26	0%	0.00	0.00													
Gaurd Room		11	15-Sep-26	28-Sep-26	23-Jun-26	05-Jul-26	0%	0.00	0.00													
PRO-GR-CV-PO-40	Issuance of Purchase Order for Civil Works for Gaurd Room	11	15-Sep-26	28-Sep-26	23-Jun-26	05-Jul-26	0%	0.00	0.00													
Manufacturing of Material		90	15-Sep-26	13-Dec-26	23-Jun-26	11-Oct-26	0%	0.00	0.00													
Pump Stations		40	15-Sep-26	24-Oct-26	23-Jun-26	01-Aug-26	0%	0.00	0.00													
PRO-SPS-CV-MF-1C	Manufacturing of Civil Works for Pump Stations	40	15-Sep-26	24-Oct-26	23-Jun-26	01-Aug-26	0%	0.00	0.00													
Lift Station		40	15-Sep-26	24-Oct-26	23-Jun-26	01-Aug-26	0%	0.00	0.00													
PRO-LS-CV-MF-30	Manufacturing of Civil Works for Civil Works for Lift Stations	40	15-Sep-26	24-Oct-26	23-Jun-26	01-Aug-26	0%	0.00	0.00													
Storage Tank (TSE)		40	07-Oct-26	15-Nov-26	14-Jul-26	22-Aug-26	0%	0.00	0.00													
PRO-TSE-CV-MF-40	Manufacturing of Civil Works for Civil Works for Storage Tank (TSE)	40	07-Oct-26	15-Nov-26	14-Jul-26	22-Aug-26	0%	0.00	0.00													
Gaurd Room		40	28-Sep-26	07-Nov-26	05-Jul-26	14-Aug-26	0%	0.00	0.00													
PRO-GR-CV-MF-50	Manufacturing of Civil Works for Civil Works for Gaurd Room	40	28-Sep-26	07-Nov-26	05-Jul-26	14-Aug-26	0%	0.00	0.00													
Softscape and Planting Works		90	15-Sep-26	13-Dec-26	13-Jul-26	11-Oct-26	0%	0.00	0.00													
PRO-FE-CV-MF-70	Manufacturing of Civil Works for Softscape and Planting Works	90	15-Sep-26	13-Dec-26	13-Jul-26	11-Oct-26	0%	0.00	0.00													
1st Material Delivery & Site Inspection		16	03-Nov-26	21-Nov-26	02-Aug-26	27-Aug-26	0%	0.00	0.00													
Pump Stations		2	03-Nov-26	04-Nov-26	02-Aug-26	03-Aug-26	0%	0.00	0.00													
PRO-SPS-CV-1DL-1	1ST Material Delivery for Civil Works for Pump Stations	2	03-Nov-26	04-Nov-26	02-Aug-26	03-Aug-26	0%	0.00	0.00													
Lift Station		1	05-Nov-26	05-Nov-26	02-Aug-26	02-Aug-26	0%	0.00	0.00													
PRO-LS-CV-1DL-40	1ST Material Delivery for Civil Works for Civil Works for Lift Stations	1	05-Nov-26	05-Nov-26	02-Aug-26	02-Aug-26	0%	0.00	0.00													
Storage Tank (TSE)		1	16-Nov-26	16-Nov-26	23-Aug-26	23-Aug-26	0%	0.00	0.00													
PRO-TSE-CV-1DL-5	1ST Material Delivery for Civil Works for Civil Works for Storage Tank (TSE)	1	16-Nov-26	16-Nov-26	23-Aug-26	23-Aug-26	0%	0.00	0.00													
Gaurd Room		12	07-Nov-26	21-Nov-26	15-Aug-26	27-Aug-26	0%	0.00	0.00													
PRO-GR-CV-1DL-60	1ST Material Delivery for Civil Works for Civil Works for Gaurd Room	12	07-Nov-26	21-Nov-26	15-Aug-26	27-Aug-26	0%	0.00	0.00													
Material Delivery & Site Inspection		121	02-Aug-26 A	14-Dec-26	25-Jul-26	11-Oct-26	0%	0.00	0.00													
Pump Stations		0	02-Aug-26 A	05-Nov-26	04-Aug-26	04-Aug-26	0%	0.00	0.00													
PRO-SPS-CV-DL-10	Material Delivery & Site Inspection for Civil Works for Pump Stations	0	02-Aug-26 A	05-Nov-26	04-Aug-26	04-Aug-26	20%	0.00	0.00													
Lift Station		0	07-Nov-26	07-Nov-26	03-Aug-26	03-Aug-26	0%	0.00	0.00													
PRO-LS-CV-DL-50	Material Delivery & Site Inspection for Civil Works for Lift Stations	0	07-Nov-26	07-Nov-26	03-Aug-26	03-Aug-26	0%	0.00	0.00													
Storage Tank (TSE)		0	16-Nov-26	16-Nov-26	23-Aug-26	23-Aug-26	0%	0.00	0.00													
PRO-TSE-CV-DL-60	Material Delivery & Site Inspection for Civil Works for Storage Tank (TSE)	0	16-Nov-26	16-Nov-26	23-Aug-26	23-Aug-26	0%	0.00	0.00													
Gaurd Room		0	21-Nov-26	21-Nov-26	29-Aug-26	29-Aug-26	0%	0.00	0.00													
PRO-GR-CV-DL-70	Material Delivery & Site Inspection for Civil Works for Gaurd Room	0	21-Nov-26	21-Nov-26	29-Aug-26	29-Aug-26	0%	0.00	0.00													
Fence		0	02-Aug-26 A	15-Sep-26	25-Jul-26	25-Jul-26	0%	0.00	0.00													
PRO-FE-CV-DL-80	Material Delivery & Site Inspection for Civil Works for Fence	0	02-Aug-26 A	15-Sep-26	25-Jul-26	25-Jul-26	80%	0.00	0.00													
Softscape and Planting Works		0	14-Dec-26	14-Dec-26	11-Oct-26	11-Oct-26	0%	0.00	0.00													
PRO-FE-CV-DL-90	Material Delivery & Site Inspection for Softscape and Planting Works	0	14-Dec-26	14-Dec-26	11-Oct-26	11-Oct-26	0%	0.00	0.00													
Long Lead Time Items		157	15-Sep-26	28-Mar-27	23-Jun-26	23-Dec-26	0%	0.00	0.00													
Infrastructure Networks		112	15-Sep-26	25-Jan-27	23-Jun-26	31-Oct-26	0%	0.00	0.00													
CCTV System Wroks of Telecom Network		112	15-Sep-26	25-Jan-27	23-Jun-26	31-Oct-26	0%	0.00	0.00													
Issuance of Purchase Orders		20	15-Sep-26	08-Oct-26	23-Jun-26	15-Jul-26	0%	0.00	0.00													
PRO-CTV-LL-PO-10	Issuance of Purchase Order for Low Current Works of CCTV Complete System with All Accessories	20	15-Sep-26	08-Oct-26	23-Jun-26	15-Jul-26	0%	0.00	0.00													
Manufacturing of Material		90	09-Oct-26	06-Jan-27	16-Jul-26	13-Oct-26	0%	0.00	0.00													
Primary Baseline Actual Work Summary Remaining Work Baseline Milestone Milestone Critical Remaining Work										Date 15-Sep-26		Revision Third Industrial City		Checked		Approved						

8/21

ansab 			Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work								MODON مدينة الرياض الرياض												
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2026					2027								
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
CO-SD-MH-180	Trench Excavation and Bedding Works for Manholes of Storm Drainage Network	7	01-Nov-26	09-Nov-26	09-Aug-26	16-Aug-26	0%	49,534.05	49,534.05														
CO-SD-MH-190	Install RC Footing Works for Manholes of Storm Drainage Network	7	09-Nov-26	17-Nov-26	17-Aug-26	24-Aug-26	0%	82,556.75	82,556.75														
CO-SD-MH-200	Install RC Wall Rings & Slab Works for Manholes of Storm Drainage Network	4	17-Nov-26	22-Nov-26	25-Aug-26	29-Aug-26	0%	49,534.05	49,534.05														
CO-SD-MH-220	Backfilling Works for Manholes of Storm Drainage Network	7	22-Nov-26	30-Nov-26	30-Aug-26	06-Sep-26	0%	66,045.40	66,045.40														
Catch Basin Sections		38	09-Nov-26	23-Dec-26	17-Aug-26	30-Sep-26	0%	690,240.00	690,240.00														
CO-SD-CB-140	Trench Excavation and Bedding Works for Catch Basins of Storm Drainage Network	10	09-Nov-26	21-Nov-26	17-Aug-26	27-Aug-26	0%	129,420.00	129,420.00														
CO-SD-CB-150	Installation and Pipes Laying Connection Works for Catch Basins of Storm Drainage Network	10	30-Nov-26	12-Dec-26	07-Sep-26	17-Sep-26	0%	388,260.00	388,260.00														
CO-SD-CB-170	Trench Backfilling and Compaction Works for Catch Basins of Storm Drainage Network	10	12-Dec-26	23-Dec-26	19-Sep-26	30-Sep-26	0%	172,560.00	172,560.00														
FROM MH-12:MH-01		95	05-Oct-26	24-Jan-27	01-Aug-26	01-Nov-26	0%	2,232,495.48	2,232,495.48														
Main Line Sections		48	05-Oct-26	29-Nov-26	01-Aug-26	27-Sep-26	0%	1,462,886.73	1,462,886.73														
CO-SD-ML-140	Trench Excavation and Bedding Works for Main Lines of Storm Drainage Network	14	05-Oct-26	20-Oct-26	01-Aug-26	17-Aug-26	0%	406,357.43	406,357.43														
CO-SD-ML-150	Pipes Laying Works for Main Lines of Storm Drainage Network	14	21-Oct-26	05-Nov-26	17-Aug-26	02-Sep-26	0%	731,443.37	731,443.37														
CO-SD-ML-160	Trench Backfilling and Compaction Works for Main Lines of Storm Drainage Network	20	07-Nov-26	29-Nov-26	02-Sep-26	27-Sep-26	0%	325,085.94	325,085.94														
Manholes		32	09-Nov-26	16-Dec-26	02-Sep-26	11-Oct-26	0%	197,928.75	197,928.75														
CO-SD-MH-230	Trench Excavation and Bedding Works for Manholes of Storm Drainage Network	9	09-Nov-26	19-Nov-26	02-Sep-26	13-Sep-26	0%	39,585.75	39,585.75														
CO-SD-MH-240	Install RC Footing Works for Manholes of Storm Drainage Network	7	19-Nov-26	28-Nov-26	13-Sep-26	21-Sep-26	0%	65,976.25	65,976.25														
CO-SD-MH-250	Install RC Wall Rings & Slab Works for Manholes of Storm Drainage Network	7	28-Nov-26	06-Dec-26	21-Sep-26	30-Sep-26	0%	39,585.75	39,585.75														
CO-SD-MH-260	Backfilling Works for Manholes of Storm Drainage Network	9	06-Dec-26	16-Dec-26	30-Sep-26	11-Oct-26	0%	52,781.00	52,781.00														
Catch Basin Sections		27	23-Dec-26	24-Jan-27	01-Oct-26	01-Nov-26	0%	571,680.00	571,680.00														
CO-SD-CB-180	Trench Excavation and Bedding Works for Catch Basins of Storm Drainage Network	9	23-Dec-26	03-Jan-27	01-Oct-26	11-Oct-26	0%	107,190.00	107,190.00														
CO-SD-CB-190	Installation and Pipes Laying Connection Works for Catch Basins of Storm Drainage Network	9	03-Jan-27	13-Jan-27	12-Oct-26	21-Oct-26	0%	321,570.00	321,570.00														
CO-SD-CB-200	Trench Backfilling and Compaction Works for Catch Basins of Storm Drainage Network	9	13-Jan-27	24-Jan-27	22-Oct-26	01-Nov-26	0%	142,920.00	142,920.00														
Sewage Network		61	05-Oct-26	14-Dec-26	01-Aug-26	12-Oct-26	0%	651,749.20	651,749.20														
FROM MH-18:MH-10		53	05-Oct-26	05-Dec-26	01-Aug-26	03-Oct-26	0%	258,640.96	258,640.96														
Main Line Sections		44	05-Oct-26	24-Nov-26	01-Aug-26	21-Sep-26	0%	223,587.36	223,587.36														
CO-SW-ML-100	Trench Excavation and Bedding Works for Main Lines of Sewage Network	12	05-Oct-26	18-Oct-26	01-Aug-26	15-Aug-26	0%	62,107.60	62,107.60														
CO-SW-ML-120	Pipes Laying Works for Main Lines of Sewage Network	12	19-Oct-26	01-Nov-26	15-Aug-26	29-Aug-26	0%	111,793.68	111,793.68														
CO-SW-ML-130	Trench Backfilling and Compaction Works for Main Lines of Sewage Network	20	02-Nov-26	24-Nov-26	29-Aug-26	21-Sep-26	0%	49,686.08	49,686.08														
Manholes		29	02-Nov-26	05-Dec-26	29-Aug-26	03-Oct-26	0%	35,053.60	35,053.60														
CO-SW-MH-160	Excavation Works for Main Line Manholes of Sewage Network	7	02-Nov-26	09-Nov-26	29-Aug-26	06-Sep-26	0%	6,572.55	6,572.55														
CO-SW-MH-170	Installation RC Footing Works for Main Line Manholes of Sewage Network	7	10-Nov-26	17-Nov-26	06-Sep-26	14-Sep-26	0%	8,763.40	8,763.40														
CO-SW-MH-180	Install Grp Liner Wall Works for Main Line Manholes of Sewage Network	7	18-Nov-26	25-Nov-26	14-Sep-26	22-Sep-26	0%	8,763.40	8,763.40														
CO-SW-MH-190	Pouring Grp Liner Wall Works for Main Line Manholes of Sewage Network	4	26-Nov-26	30-Nov-26	22-Sep-26	28-Sep-26	0%	2,190.85	2,190.85														
CO-SW-MH-200	Backfilling Works for Main Line Manholes of Sewage Network	4	01-Dec-26	05-Dec-26	28-Sep-26	03-Oct-26	0%	8,763.40	8,763.40														
FROM MH-10:MH-01		49	19-Oct-26	14-Dec-26	15-Aug-26	12-Oct-26	0%	393,108.24	393,108.24														
Main Line Sections		27	19-Oct-26	18-Nov-26	15-Aug-26	13-Sep-26	0%	335,381.04	335,381.04														
CO-SW-ML-140	Trench Excavation and Bedding Works for Main Lines of Sewage Network	6	19-Oct-26	25-Oct-26	15-Aug-26	22-Aug-26	0%	93,161.40	93,161.40														
CO-SW-ML-150	Pipes Laying Works for Main Lines of Sewage Network	7	26-Oct-26	02-Nov-26	22-Aug-26	30-Aug-26	0%	167,690.52	167,690.52														
CO-SW-ML-160	Trench Backfilling and Compaction Works for Main Lines of Sewage Network	12	05-Nov-26	18-Nov-26	30-Aug-26	13-Sep-26	0%	74,529.12	74,529.12														
Manholes		30	10-Nov-26	14-Dec-26	06-Sep-26	12-Oct-26	0%	57,727.20	57,727.20														
CO-SW-MH-210	Excavation Works for Main Line Manholes of Sewage Network	8	10-Nov-26	18-Nov-26	06-Sep-26	15-Sep-26	0%	10,823.85	10,823.85														
CO-SW-MH-220	Installation RC Footing Works for Main Line Manholes of Sewage Network	7	19-Nov-26	26-Nov-26	15-Sep-26	24-Sep-26	0%	14,431.80	14,431.80														
CO-SW-MH-230	Install Grp Liner Wall Works for Main Line Manholes of Sewage Network	7	28-Nov-26	05-Dec-26	24-Sep-26	03-Oct-26	0%	14,431.80	14,431.80														
CO-SW-MH-240	Pouring Grp Liner Wall Works for Main Line Manholes of Sewage Network	4	06-Dec-26	09-Dec-26	03-Oct-26	07-Oct-26	0%	3,607.95	3,607.95														
Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary								Date		Revision			Checked		Approved								
								15-Sep-26		Third Industrial City													

Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary	10/21	<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sep-26</td><td>Third Industrial City</td><td></td><td></td></tr></table>	Date	Revision	Checked	Approved	15-Sep-26	Third Industrial City		
Date	Revision	Checked	Approved							
15-Sep-26	Third Industrial City									

Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary	11/21	<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sep-26</td><td>Third Industrial City</td><td></td><td></td></tr><tr><td colspan="4"></td></tr></table>	Date	Revision	Checked	Approved	15-Sep-26	Third Industrial City						
Date	Revision	Checked	Approved											
15-Sep-26	Third Industrial City													

Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary	12/21	<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sep-26</td><td>Third Industrial City</td><td></td><td></td></tr></table>	Date	Revision	Checked	Approved	15-Sep-26	Third Industrial City		
Date	Revision	Checked	Approved							
15-Sep-26	Third Industrial City									

13/21

Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027														
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
	CO-UB-LS-310	pouring for Wall columns	1	15-Dec-26	15-Dec-26	01-Nov-26	02-Nov-26	0%	50,448.40	50,448.40														
	CO-UB-LS-320	curing and deshuttering formwork for Wall columns	2	16-Dec-26	17-Dec-26	02-Nov-26	04-Nov-26	0%	8,408.07	8,408.07														
	CO-UB-LS-330	Waterproofing for Walls columns	4	19-Dec-26	22-Dec-26	04-Nov-26	09-Nov-26	0%	84,080.67	84,080.67														
	CO-UB-LS-340	Formwork for pump roof	5	23-Dec-26	28-Dec-26	09-Nov-26	15-Nov-26	0%	84,080.67	84,080.67														
	CO-UB-LS-350	Steel fixing for pump roof	6	29-Dec-26	04-Jan-27	15-Nov-26	22-Nov-26	0%	84,080.67	84,080.67														
	CO-UB-LS-360	pouring for pump roof	1	05-Jan-27	05-Jan-27	22-Nov-26	23-Nov-26	0%	67,264.53	67,264.53														
	CO-UB-LS-370	curing and deshuttering formwork for pump roof	3	06-Jan-27	09-Jan-27	23-Nov-26	26-Nov-26	0%	8,408.07	8,408.07														
	Architectural work		15	10-Jan-27	26-Jan-27	26-Nov-26	14-Dec-26	0%	714,685.71	714,685.71														
	CO-UB-LS-380	Executing Masonry Works for Pump station building	7	10-Jan-27	17-Jan-27	26-Nov-26	05-Dec-26	0%	357,342.85	357,342.85														
	CO-UB-LS-390	Executing Plastering Works for Pump station building	8	18-Jan-27	26-Jan-27	05-Dec-26	14-Dec-26	0%	357,342.85	357,342.85														
	Electrical work		32	27-Jan-27	15-Mar-27	14-Dec-26	20-Jan-27	0%	420,403.36	420,403.36														
	CO-UB-LS-400	Lighting system for pump house	8	27-Jan-27	04-Feb-27	14-Dec-26	23-Dec-26	0%	147,141.18	147,141.18														
	CO-UB-LS-420	Wiring connection for pump house	6	06-Feb-27	14-Feb-27	23-Dec-26	30-Dec-26	0%	84,080.67	84,080.67														
	CO-UB-LS-440	Sockets and switches for pump house	6	14-Feb-27	22-Feb-27	30-Dec-26	06-Jan-27	0%	42,040.34	42,040.34														
	CO-UB-LS-460	Installation for Distribution boards for pump house	6	23-Feb-27	03-Mar-27	06-Jan-27	13-Jan-27	0%	105,100.84	105,100.84														
	CO-UB-LS-480	Executing Earthing and bonding for the entire system	6	04-Mar-27	15-Mar-27	13-Jan-27	20-Jan-27	0%	42,040.34	42,040.34														
	Mechanical work		30	27-Jan-27	13-Mar-27	14-Dec-26	18-Jan-27	0%	840,806.70	840,806.70														
	CO-UB-LS-410	Internal pipe installation	8	27-Jan-27	04-Feb-27	14-Dec-26	23-Dec-26	0%	210,201.68	210,201.68														
	CO-UB-LS-430	Guide rails & lifting chains installation	7	06-Feb-27	15-Feb-27	23-Dec-26	31-Dec-26	0%	168,161.34	168,161.34														
	CO-UB-LS-450	ExeValve installation	7	15-Feb-27	25-Feb-27	31-Dec-26	09-Jan-27	0%	210,201.68	210,201.68														
	CO-UB-LS-470	Installation of pumps	8	25-Feb-27	13-Mar-27	09-Jan-27	18-Jan-27	0%	252,242.01	252,242.01														
	Potable Water Tank		66	17-Nov-26	01-Feb-27	24-Aug-26	09-Nov-26	0%	615,094.02	615,094.02														
	Eearth Work		12	17-Nov-26	30-Nov-26	24-Aug-26	06-Sep-26	0%	7,353.58	7,353.58														
	CO-UB-PWT-100	Excavation work for tank foundation tank formation level	7	17-Nov-26	24-Nov-26	24-Aug-26	31-Aug-26	0%	0.00	0.00														
	CO-UB-PWT-110	Soil replacement Up to tank formation level	5	25-Nov-26	30-Nov-26	01-Sep-26	06-Sep-26	0%	7,353.58	7,353.58														
	Structural Work		15	01-Dec-26	17-Dec-26	07-Sep-26	24-Sep-26	0%	118,428.55	118,428.55														
	CO-UB-PWT-120	Plain Concrete works	3	01-Dec-26	03-Dec-26	07-Sep-26	09-Sep-26	0%	24,787.37	24,787.37														
	CO-UB-PWT-130	Form work for Tank Foundation	5	05-Dec-26	09-Dec-26	10-Sep-26	15-Sep-26	0%	41,312.28	41,312.28														
	CO-UB-PWT-140	Steel Reinforcement work for Tank Foundation	6	10-Dec-26	16-Dec-26	16-Sep-26	22-Sep-26	0%	38,558.13	38,558.13														
	CO-UB-PWT-150	Casting concrete for Tank Foundation	1	17-Dec-26	17-Dec-26	24-Sep-26	24-Sep-26	0%	13,770.76	13,770.76														
	Tank Shell Erection&Roof Installation		22	19-Dec-26	12-Jan-27	26-Sep-26	20-Oct-26	0%	330,498.27	330,498.27														
	CO-UB-PWT-160	Bottom ring installation	6	19-Dec-26	24-Dec-26	26-Sep-26	01-Oct-26	0%	82,624.57	82,624.57														
	CO-UB-PWT-170	shell erection	8	26-Dec-26	03-Jan-27	03-Oct-26	11-Oct-26	0%	110,166.09	110,166.09														
	CO-UB-PWT-180	Aluminum dome / steel roof installation	8	04-Jan-27	12-Jan-27	12-Oct-26	20-Oct-26	0%	137,707.61	137,707.61														
	Mechanical Work&Accessories		17	13-Jan-27	01-Feb-27	21-Oct-26	09-Nov-26	0%	158,813.62	158,813.62														
	CO-UB-PWT-190	Inlet / outlet piping connections	6	13-Jan-27	19-Jan-27	21-Oct-26	27-Oct-26	0%	81,697.34	81,697.34														
	CO-UB-PWT-200	installation Valves	6	20-Jan-27	26-Jan-27	28-Oct-26	03-Nov-26	0%	55,083.05	55,083.05														
	CO-UB-PWT-210	Ladders, platforms & handrails	5	27-Jan-27	01-Feb-27	04-Nov-26	09-Nov-26	0%	22,033.23	22,033.23														
	IrrigationTank		54	02-Feb-27	15-Apr-27	10-Nov-26	11-Jan-27	0%	615,094.02	615,094.02														
	Eearth Work		11	02-Feb-27	16-Feb-27	10-Nov-26	22-Nov-26	0%	7,353.58	7,353.58														
	CO-UB-IRT-140	Excavation work for tank foundation tank formation level	6	02-Feb-27	09-Feb-27	10-Nov-26	16-Nov-26	0%	0.00	0.00														
	CO-UB-IRT-150	Soil replacement Up to tank formation level	5	09-Feb-27	16-Feb-27	17-Nov-26	22-Nov-26	0%	7,353.58	7,353.58														
	Structural Work		15	17-Feb-27	14-Mar-27	23-Nov-26	09-Dec-26	0%	118,428.55	118,428.55														
	CO-UB-IRT-160	Plain Concrete works	3	17-Feb-27	21-Feb-27	23-Nov-26	25-Nov-26	0%	24,787.37	24,787.37														
	CO-UB-IRT-170	Form work for Tank Foundation	6	22-Feb-27	02-Mar-27	26-Nov-26	02-Dec-26	0%	41,312.28	41,312.28														
	CO-UB-IRT-180	Steel Reinforcement work for Tank Foundation	5	02-Mar-27	13-Mar-27	03-Dec-26	08-Dec-26	0%	38,558.13	38,558.13														
	CO-UB-IRT-190	Casting concrete for Tank Foundation	1	14-Mar-27	14-Mar-27	09-Dec-26	09-Dec-26	0%	13,770.76	13,770.76														
	Tank Shell Erection&Roof Installation		18	15-Mar-27	04-Apr-27	10-Dec-26	30-Dec-26	0%	330,498.27	330,498.27														
	CO-UB-IRT-200	Bottom ring installation	6	15-Mar-27	21-Mar-27	10-Dec-26	16-Dec-26	0%	82,624.57	82,624.57														
	CO-UB-IRT-210	shell erection	6	22-Mar-27	28-Mar-27	17-Dec-26	23-Dec-26	0%	110,166.09	110,166.09														
	CO-UB-IRT-220	Aluminum dome / steel roof installation	6	29-Mar-27	04-Apr-27	24-Dec-26	30-Dec-26	0%	137,707.61	137,707.61														

Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary		14/21		<table><tr><th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr><tr><td>15-Sep-26</td><td>Third Industrial City</td><td></td><td></td></tr><tr><td colspan="4"></td></tr></table>				Date	Revision	Checked	Approved	15-Sep-26	Third Industrial City						
Date	Revision	Checked	Approved																
15-Sep-26	Third Industrial City																		

ansab 		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work																				
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027												
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Mechanical Work&Accessories		10	05-Apr-27	15-Apr-27	31-Dec-26	11-Jan-27	0%	158,813.62	158,813.62	</												

		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work																				
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027												
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
CO-LS-PL-150	installation of trees	3	13-Feb-27	16-Feb-27	08-Dec-26	12-Dec-26	0%	866,780.63	866,780.63													
Site Furnishings		9	17-Feb-27	02-Mar-27	12-Dec-26	22-Dec-26	0%	1,036,271.63	1,036,271.63	02-Mar-27												
CO-LS-PL-160	installation of Seating benches	3	17-Feb-27	21-Feb-27	12-Dec-26	15-Dec-26	0%	345,423.85	345,423.85													
CO-LS-PL-170	tone boulders ½ placement & fixing Works	3	22-Feb-27	25-Feb-27	15-Dec-26	19-Dec-26	0%	345,423.89	345,423.89													
CO-LS-PL-180	Gravel Works	3	25-Feb-27	02-Mar-27	19-Dec-26	22-Dec-26	0%	345,423.89	345,423.89													
Fence and Gaurd Room		219	02-Aug-26 A	25-Apr-27	02-Aug-26	23-Feb-27	12.67%	24,994,086.60	24,994,086.60	25-Apr-27												
Gaurd Room Work		124	21-Nov-26	25-Apr-27	29-Aug-26	20-Jan-27	0%	2,138,080.85	2,138,080.85	25-Apr-27												
Civil Work		41	21-Nov-26	07-Jan-27	29-Aug-26	15-Oct-26	0%	198,090.00	198,090.00	07-Jan-27												
A1000	Excavation Work For Gaurd Room Foundation	7	21-Nov-26	29-Nov-26	29-Aug-26	05-Sep-26	0%	0.00	0.00													
A1010	Pouring for Plain Concrete	4	29-Nov-26	03-Dec-26	06-Sep-26	09-Sep-26	0%	42,000.00	42,000.00													
A1020	Pouring R.C Footing For Gaurd Room	11	03-Dec-26	16-Dec-26	10-Sep-26	22-Sep-26	0%	60,600.00	60,600.00													
A1030	Pouring R.C Columns For Gaurd Room	10	16-Dec-26	28-Dec-26	24-Sep-26	05-Oct-26	0%	12,600.00	12,600.00													
A1040	Pouring Beams and Slab For Gaurd Room	9	28-Dec-26	07-Jan-27	06-Oct-26	15-Oct-26	0%	82,890.00	82,890.00													
Finishing Work		83	07-Jan-27	25-Apr-27	17-Oct-26	20-Jan-27	0%	1,939,990.85	1,939,990.85	25-Apr-27												
Architctural work		46	07-Jan-27	13-Mar-27	17-Oct-26	08-Dec-26	0%	287,137.00	287,137.00	13-Mar-27												
A1050	Brick Work For Gaurd Room	9	07-Jan-27	18-Jan-27	17-Oct-26	26-Oct-26	0%	32,904.00	32,904.00													
A1060	Thermal & Moisture Protection Work for Gaurd Room	7	18-Jan-27	26-Jan-27	27-Oct-26	03-Nov-26	0%	40,920.00	40,920.00													
A1070	Install For Curtian Wall and Wndows and Doors	8	02-Feb-27	13-Feb-27	11-Nov-26	19-Nov-26	0%	170,473.00	170,473.00													
A1080	External Finshing Work (Walls and Floor)	8	13-Feb-27	24-Feb-27	21-Nov-26	29-Nov-26	0%	11,172.00	11,172.00													
A1090	Internal Finshing Work (Walls,Floor and Ceiling)	8	25-Feb-27	13-Mar-27	30-Nov-26	08-Dec-26	0%	31,668.00	31,668.00													
Mechanical Work		47	18-Jan-27	24-Mar-27	27-Oct-26	20-Dec-26	0%	190,986.00	190,986.00	24-Mar-27												
Sanitary Drainage & Plumbing System		13	18-Jan-27	02-Feb-27	27-Oct-26	10-Nov-26	0%	33,408.00	33,408.00	02-Feb-27												
A1110	Install Sanitary Piping System (UPVC)	4	18-Jan-27	23-Jan-27	27-Oct-26	31-Oct-26	0%	22,224.00	22,224.00													
A1120	Install Base mounted flush tank water Western water closet system	6	23-Jan-27	30-Jan-27	01-Nov-26	07-Nov-26	0%	7,680.00	7,680.00													
A1130	Install 1 meter length 10mm diameter Flexible Hose and Gate Valves and Slow Closing Valve	3	30-Jan-27	02-Feb-27	08-Nov-26	10-Nov-26	0%	3,504.00	3,504.00													
Water Supply System		39	18-Jan-27	15-Mar-27	27-Oct-26	10-Dec-26	0%	69,498.00	69,498.00	15-Mar-27												
A1240	Install GRP water tanks capacity of each 1000 liter	3	18-Jan-27	21-Jan-27	27-Oct-26	29-Oct-26	0%	25,200.00	25,200.00													
A1140	Install for Cold Water Pipe complete with joints, angles, reducer etc.	5	21-Jan-27	27-Jan-27	31-Oct-26	04-Nov-26	0%	4,044.00	4,044.00													
A1150	Install for Hot Water Pipe complete with joints, angles, reducer etc.	4	27-Jan-27	01-Feb-27	05-Nov-26	09-Nov-26	0%	714.00	714.00													
A1160	Install for Isolation Valve,Spray Head,Roof Drain,Floor Drain,Gully teap,Vend on Roof to exhaust air	3	01-Feb-27	04-Feb-27	10-Nov-26	12-Nov-26	0%	16,140.00	16,140.00													
A1170	Install of Inspection chamber, size 800x900x1000	2	04-Feb-27	07-Feb-27	14-Nov-26	15-Nov-26	0%	10,800.00	10,800.00													
A1180	Install OF Electric Water Heater set with connection and Water meter complete with accessories	2	13-Mar-27	15-Mar-27	09-Dec-26	10-Dec-26	0%	12,600.00	12,600.00													
HVAC System		43	23-Jan-27	24-Mar-27	01-Nov-26	20-Dec-26	0%	29,280.00	29,280.00	24-Mar-27												
A1200	Install of Refrigerant Piping (fabricated metal ducts with flanges complete with supports, vanes, dampers)	4	23-Jan-27	27-Jan-27	01-Nov-26	04-Nov-26	0%	7,560.00	7,560.00													
A1190	Install of Mini split actual capacity 2 Ton and Ducted split actual capacity 4 Ton	7	13-Mar-27	21-Mar-27	09-Dec-26	16-Dec-26	0%	18,600.00	18,600.00													
A1210	Install of Air Grills 150mm x150mm and Air Diffuser 600mm x 600mm	3	21-Mar-27	24-Mar-27	17-Dec-26	20-Dec-26	0%	3,120.00	3,120.00													
Fire Fitting System		35	27-Jan-27	20-Mar-27	05-Nov-26	15-Dec-26	0%	58,800.00	58,800.00	20-Mar-27												
A1220	Installation & Testing of 2 hours Fire rated system for closing the openings between rooms with help of Rock wool	6	27-Jan-27	03-Feb-27	05-Nov-26	11-Nov-26	0%	30,000.00	30,000.00													
A1230	Install Fire Extinguishers	6	13-Mar-27	20-Mar-27	09-Dec-26	15-Dec-26	0%	28,800.00	28,800.00													
Electrical Work		61	27-Jan-27	19-Apr-27	05-Nov-26	14-Jan-27	0%	1,440,267.85	1,440,267.85	19-Apr-27												
LV Power		34	27-Jan-27	18-Mar-27	05-Nov-26	14-Dec-26	0%	67,800.00	67,800.00	18-Mar-27												
A1250	Install of Distribution board For Gaurd Room	5	27-Jan-27	02-Feb-27	05-Nov-26	10-Nov-26	0%	11,904.00	11,904.00													
A1270	Install of Earting Cable for Gaurd Room	5	02-Feb-27	08-Feb-27	11-Nov-26	16-Nov-26	0%	7,920.00	7,920.00													
A1260	Install of Socket outlet and LED Lighting	5	13-Mar-27	18-Mar-27	09-Dec-26	14-Dec-26	0%	47,976.00	47,976.00													
Fire Detection And Alarm System		44	03-Feb-27	06-Apr-27	12-Nov-26	02-Jan-27	0%	232,960.00	232,960.00	06-Apr-27												
A1340	Install of 2C x 1.5 Sqm FR Rated Armored - Cable For Loop Wiring	5	03-Feb-27	09-Feb-27	12-Nov-26	17-Nov-26	0%	27,000.00	27,000.00													
A1350	Install of Transmission Communication cable - Fiber Optics 12Core	5	10-Feb-27	17-Feb-27	18-Nov-26	23-Nov-26	0%	129,735.00	129,735.00													
Primary Baseline Remaining Work Critical Remaining Work Actual Work Baseline Milestone Milestone Summary									Date		Revision		Checked		Approved							
									15-Sep-26		Third Industrial City											

انسابansab		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work					egis				مدنMODON مدنMODON													
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2026					2027									
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
	A1360	Install of power supply system for fire alarm control panel	5	13-Mar-27	18-Mar-27	09-Dec-26	14-Dec-26	0%	4,617.00	4,617.00														
	A1280	Install of Fire Alarm Control panel	6	18-Mar-27	25-Mar-27	15-Dec-26	21-Dec-26	0%	40,620.00	40,620.00														
	A1290	Installation of the addressable manual call point with operation safety glass breaking	3	25-Mar-27	29-Mar-27	22-Dec-26	24-Dec-26	0%	4,182.00	4,182.00														
	A1300	Install of the photoelectric heat & smoke detector	3	29-Mar-27	01-Apr-27	26-Dec-26	28-Dec-26	0%	14,760.00	14,760.00														
	A1310	Install of Sounder With Beacon	3	29-Mar-27	01-Apr-27	26-Dec-26	28-Dec-26	0%	4,920.00	4,920.00														
	A1320	Install of Addressable Control module	4	01-Apr-27	06-Apr-27	29-Dec-26	02-Jan-27	0%	7,126.00	7,126.00														
	Security System		30	15-Mar-27	19-Apr-27	12-Dec-26	14-Jan-27	0%	1,139,507.85	1,139,507.85														
	A1580	Install 8 Port Industrial PoE Switch 10/100BaseT (0 deg to +70 deg. Celsius)	5	15-Mar-27	21-Mar-27	12-Dec-26	16-Dec-26	0%	337,590.00	337,590.00														
	A1590	Optical Fiber,48 Core Splice Closure	3	21-Mar-27	24-Mar-27	17-Dec-26	20-Dec-26	0%	277,542.00	277,542.00														
	A1650	Pole/Bollard mounted IP(PoE) and 12U rack dimension	4	21-Mar-27	25-Mar-27	17-Dec-26	21-Dec-26	0%	114,735.00	114,735.00														
	A1600	Boom Barrier at Security Guard Room	5	25-Mar-27	31-Mar-27	22-Dec-26	27-Dec-26	0%	239,100.00	239,100.00														
	A1610	Pedestrian turnstile at Security Guard Room	5	31-Mar-27	06-Apr-27	28-Dec-26	02-Jan-27	0%	149,917.85	149,917.85														
	A1620	Access Control Unit and Access Card Reader	4	06-Apr-27	11-Apr-27	03-Jan-27	06-Jan-27	0%	14,268.00	14,268.00														
	A1630	Magnetic Lock and Break Glass and Exit Push button	4	11-Apr-27	15-Apr-27	07-Jan-27	11-Jan-27	0%	4,485.00	4,485.00														
	A1640	Door Sensor and Biometrics Reader	3	15-Apr-27	19-Apr-27	12-Jan-27	14-Jan-27	0%	1,870.00	1,870.00														
	Furnitures work		5	19-Apr-27	25-Apr-27	16-Jan-27	20-Jan-27	0%	21,600.00	21,600.00														
	A1100	Office Chairs,Tables and Stand	5	19-Apr-27	25-Apr-27	16-Jan-27	20-Jan-27	0%	21,600.00	21,600.00														
	Fence Work		210	02-Aug-26 A	14-Apr-27	02-Aug-26	23-Feb-27	13.85%	22,856,005.75	22,856,005.75														
	Northern Fence N01:N03		150	02-Aug-26 A	24-Jan-27	02-Aug-26	17-Jan-27	13.79%	4,811,563.47	4,811,563.47														
	Civil Work		62	02-Aug-26 A	13-Oct-26	02-Aug-26	01-Sep-26	29.64%	2,237,792.73	2,237,792.73														
	CO-SU-FE-N-CI-11	Pouring for Plain Concrete Northern Fence	4	02-Aug-26 A	19-Sep-26	02-Aug-26	05-Aug-26	95%	53,454.55	53,454.55														
	CO-SU-FE-N-CI-12	Pouring R.C Footing For Northern Fence	6	02-Aug-26 A	21-Sep-26	05-Aug-26	12-Aug-26	41%	1,494,000.00	1,494,000.00														
	CO-SU-FE-N-CI-13	Pouring R.C Columns For Northern Fence	5	22-Sep-26	28-Sep-26	12-Aug-26	18-Aug-26	0%	649,407.27	649,407.27														
	CO-SU-FE-N-CI-14	Pouring Beams For Northern Fence	4	08-Oct-26	13-Oct-26	29-Aug-26	01-Sep-26	0%	40,930.91	40,930.91														
	Finishing Work		101	29-Sep-26	24-Jan-27	18-Aug-26	17-Jan-27	0%	2,573,770.75	2,573,770.75														
	Electrical Work		82	08-Oct-26	12-Jan-27	29-Aug-26	08-Dec-26	0%	165,946.09	165,946.09														
	CO-SU-FE-N-EL-1	Trench excavation to receive 2 nos 50mm diameter PVC Conduit	8	08-Oct-26	18-Oct-26	29-Aug-26	06-Sep-26	0%	17,843.64	17,843.64														
	CO-SU-FE-N-EL-1	Trench excavation to receive 3 nos 50mm diameter PVC Conduit	8	08-Oct-26	18-Oct-26	29-Aug-26	06-Sep-26	0%	8,181.82	8,181.82														
	CO-SU-FE-N-EL-1	Fixing of Control cable,CAT6A cable	9	18-Oct-26	28-Oct-26	07-Sep-26	16-Sep-26	0%	4,240.91	4,240.91														
	CO-SU-FE-N-EL-1	Install 800mm x 800mm x 800mm height concrete handhole	9	18-Oct-26	28-Oct-26	07-Sep-26	16-Sep-26	0%	4,435.64	4,435.64														
	CO-SU-FE-N-EL-14	Hot dipped galvanized cable conduits for CAT6A cable and Control Cables embedded to wall	8	18-Oct-26	27-Oct-26	07-Sep-26	15-Sep-26	0%	5,767.36	5,767.36														
	CO-SU-FE-N-EL-1	Fixing Earthing Work (Earth Pit,Grounding rod,Tinned Copper wire)	8	28-Oct-26	07-Nov-26	17-Sep-26	27-Sep-26	0%	2,608.82	2,608.82														
	CO-SU-FE-N-EL-16	Field Equipment Cabinet enclosed outdoor complete with precast concrete footing,	8	07-Nov-26	16-Nov-26	28-Sep-26	06-Oct-26	0%	15,946.18	15,946.18														
	CO-SU-FE-N-EL-1	Fence Lightning 400V, 3PH, 60Hz lighting control panel ½ (LCP-02)	8	07-Nov-26	16-Nov-26	28-Sep-26	06-Oct-26	0%	0.00	0.00														
	CO-SU-FE-N-EL-1	Install of direct buried armored cable 4C-16mm2 ,10mm2	9	16-Nov-26	26-Nov-26	07-Oct-26	17-Oct-26	0%	11,145.45	11,145.45														
	CO-SU-FE-N-EL-1	Install 16mm2,10mm2 CU/PVC wire	9	16-Nov-26	26-Nov-26	07-Oct-26	17-Oct-26	0%	1,995.45	1,995.45														
	CO-SU-FE-N-EL-20	FEC-CCTV (4C-16mm2 CU/XLPE/PVC direct buried armored cable,16mm2 CU/PVC wire	8	16-Nov-26	25-Nov-26	07-Oct-26	15-Oct-26	0%	25,963.64	25,963.64														
	CO-SU-FE-N-EL-2	Junction Box for lighting fixture	8	26-Nov-26	06-Dec-26	18-Oct-26	26-Oct-26	0%	1,520.73	1,520.73														
	CO-SU-FE-N-EL-2	IR Intrusion Detection System Quad Beams	8	24-Dec-26	03-Jan-27	19-Nov-26	29-Nov-26	0%	57,469.09	57,469.09														
	CO-SU-FE-N-EL-2	Install of 38W, 230V, 1PH, 60Hz fence, led linear uplight lighting, IP66	9	24-Dec-26	04-Jan-27	19-Nov-26	30-Nov-26	0%	8,456.73	8,456.73														
	CO-SU-FE-N-EL-2	Install, fixings, testing and commissioning 80W LED	7	04-Jan-27	12-Jan-27	30-Nov-26	08-Dec-20																	

 Primary Baseline
  Actual Work
  Summary

 Remaining Work
   Baseline Milestone

 Critical Remaining Work
   Milestone

18/21

Date	Revision	Checked	Approved
15-Sep-26	Third Industrial City		

19/21

Primary Baseline
 Actual Work
 Summary

Remaining Work
 Baseline Milestone

Critical Remaining Work
 Milestone

20/21

Date	Revision	Checked	Approved
15-Sep-26	Third Industrial City		

		Development of the Technology City in Dammam-Project UPDATE 15-09-2026 Remaining work																			
Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Performance % Complete	Budgeted Total Cost	Remaining Total Cost	2027 Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug											
CO-SU-FE-EP2-EI	Install, fixings, testing and commissioning 80W LED	3	12-Apr-27	14-Apr-27	17-Feb-27	21-Feb-27	0%	864.82	864.82												
Architictural work		111	22-Nov-26	10-Apr-27	12-Nov-26	23-Feb-27	0%	1,417,921.53	1,417,921.53												
CO-SU-FE-EP2-AI	Install Brick Work For Northern Fence	6	22-Nov-26	28-Nov-26	12-Nov-26	19-Nov-26	0%	369,854.55	369,854.55												
CO-SU-FE-EP2-AI	External plastering to walls and columns	5	10-Jan-27	14-Jan-27	04-Jan-27	10-Jan-27	0%	0.00	0.00												
CO-SU-FE-EP2-AI	Install 50mm thick random cut stone cladding	5	16-Jan-27	20-Jan-27	10-Jan-27	16-Jan-27	0%	575,788.44	575,788.44												
CO-SU-FE-EP2-AI	Install 2 coats of weatherproof paint at walls	5	21-Jan-27	26-Jan-27	16-Jan-27	21-Jan-27	0%	149,360.91	149,360.91												
CO-SU-FE-EP2-AI	Install Stone coping 500mm,525mm	4	04-Apr-27	07-Apr-27	21-Jan-27	26-Jan-27	0%	172,735.82	172,735.82												
CO-SU-FE-EP2-AI	Install MODON Signage	2	08-Apr-27	10-Apr-27	20-Feb-27	23-Feb-27	0%	150,181.82	150,181.82												
Testing and Comissioning		185	03-Oct-26	22-May-27	04-Jan-27	18-Feb-27	0%	0.00	0.00												
Infrastructure Networks		32	10-Apr-27	22-May-27	06-Jan-27	18-Feb-27	0%	0.00	0.00												
Irrigation Network		5	27-Apr-27	02-May-27	27-Jan-27	02-Feb-27	0%	0.00	0.00												
T/C-IR	Testing and Commissioning of Irrigation Network	5	27-Apr-27	02-May-27	27-Jan-27	02-Feb-27	0%	0.00	0.00												
TSE Network		15	20-Apr-27	08-May-27	17-Jan-27	02-Feb-27	0%	0.00	0.00												
T/C-TSE-10	Testing and Commissioning of TSE Network	15	20-Apr-27	08-May-27	17-Jan-27	02-Feb-27	0%	0.00	0.00												
Potable Water Network		6	27-Apr-27	03-May-27	27-Jan-27	03-Feb-27	0%	0.00	0.00												
T/C-PW	Testing and Commissioning of Potable Water Network	6	27-Apr-27	03-May-27	27-Jan-27	03-Feb-27	0%	0.00	0.00												
Sewage Network		3	20-Apr-27	24-Apr-27	17-Jan-27	19-Jan-27	0%	0.00	0.00												
T/C-SW	Testing and Commissioning of Sewage Network	3	20-Apr-27	24-Apr-27	17-Jan-27	19-Jan-27	0%	0.00	0.00												
Storm Drainage Network		9	10-Apr-27	20-Apr-27	06-Jan-27	16-Jan-27	0%	0.00	0.00												
T/C-SD	Testing and Commissioning of Storm Drainage Network	9	10-Apr-27	20-Apr-27	06-Jan-27	16-Jan-27	0%	0.00	0.00												
Street Lighting Network		6	03-May-27	09-May-27	04-Feb-27	11-Feb-27	0%	0.00	0.00												
T/C-SL	Testing and Commissioning of Street Lighting Network	6	03-May-27	09-May-27	04-Feb-27	11-Feb-27	0%	0.00	0.00												
Telecom Network		3	24-Apr-27	27-Apr-27	20-Jan-27	23-Jan-27	0%	0.00	0.00												
T/C-TE	Testing and Commissioning of Telecom Network	3	24-Apr-27	27-Apr-27	20-Jan-27	23-Jan-27	0%	0.00	0.00												
Medium Voltage Network		14	24-Apr-27	10-May-27	20-Jan-27	04-Feb-27	0%	0.00	0.00												
T/C-MV	Testing and Commissioning of Medium Voltage Network	14	24-Apr-27	10-May-27	20-Jan-27	04-Feb-27	0%	0.00	0.00												
Road Works		4	12-May-27	22-May-27	13-Feb-27	18-Feb-27	0%	0.00	0.00												
T/C-RD	Testing and Commissioning of Road Works	4	12-May-27	22-May-27	13-Feb-27	18-Feb-27	0%	0.00	0.00												
Utility Buildings		177	03-Oct-26	08-May-27	04-Jan-27	03-Feb-27	0%	0.00	0.00												
T/C-DPO	Testing and Commissioning of Storm Drainage Ponds	0	03-Oct-26	03-Oct-26	04-Jan-27	04-Jan-27	0%	0.00	0.00												
T/C-CTV	Testing and Commissioning of Guard Room and Fence	0	25-Apr-27	25-Apr-27	21-Jan-27	21-Jan-27	0%	0.00	0.00												
T/C-SPS	Testing and Commissioning of Sewage Pump Stations& soft scape and planting work	0	08-May-27	08-May-27	03-Feb-27	03-Feb-27	0%	0.00	0.00												
Handing over and close out		191	03-Oct-26	30-May-27	04-Jan-27	22-Feb-27	0%	0.00	0.00												
As-Built		191	03-Oct-26	30-May-27	04-Jan-27	22-Feb-27	0%	0.00	0.00												
HO-130	Submission As-Built Drawing For Pond	14	03-Oct-26	18-Oct-26	04-Jan-27	19-Jan-27	0%	0.00	0.00												
HO-100	Submission As-Built Drawing For Sewage Network	14	24-Apr-27	10-May-27	20-Jan-27	04-Feb-27	0%	0.00	0.00												
HO-160	Submission As-Built Drawing For Telecom Network	12	27-Apr-27	11-May-27	24-Jan-27	06-Feb-27	0%	0.00	0.00												
HO-180	Submission As-Built Drawing For Irrigation Network	12	03-May-27	22-May-27	02-Feb-27	18-Feb-27	0%	0.00	0.00												
HO-190	As-Built Drawing For Potable Water Network	12	04-May-27	23-May-27	03-Feb-27	21-Feb-27	0%	0.00	0.00												
HO-210	Submission As-Built Drawing For Pump station	1	08-May-27	09-May-27	03-Feb-27	03-Feb-27	0%	0.00	0.00												
HO-150	Submission As-Built Drawing For Street Lighting Network	7	10-May-27	23-May-27	13-Feb-27	22-Feb-27	0%	0.00	0.00												
HO-170	Submission As-Built Drawing For Medium Voltage Network	12	10-May-27	30-May-27	06-Feb-27	22-Feb-27	0%	0.00	0.00												
HO-140	Submission As-Built Drawing For Roads Network	3	23-May-27	25-May-27	18-Feb-27	22-Feb-27	0%	0.00	0.00												
De-Mobilization Works		5	12-May-27	23-May-27	13-Feb-27	20-Feb-27	0%	0.00	0.00												
HO-230	Remove Temporary Car Shades	5	12-May-27	23-May-27	13-Feb-27	20-Feb-27	0%	0.00	0.00												
Handing Over		3	23-May-27	25-May-27	18-Feb-27	22-Feb-27	0%	0.00	0.00												
HO-250	Review B.O.Q Qty. to ensure compliance with the actual status	3	23-May-27	25-May-27	18-Feb-27	22-Feb-27	0%	0.00	0.00												