





Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Performance % Complete						2027								
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
Development of the Technology City in Dammam-Project UPDAT		419	23-Dec-25	23-Feb-27	23-Dec-25 A	30-May-27	11.24%														
Key Milestones		419	23-Dec-25	23-Feb-27	23-Dec-25 A	30-May-27	0%														
Preliminaries and Mobilization Works		30	23-Dec-25	27-Jan-26	23-Dec-25 A	26-Jan-26 A	0%														
Engineering Works		210	06-Jan-26	13-Jul-26	06-Jan-26 A	24-Sep-26	0%														
Procurement Cycle		356	28-Jan-26	28-Jan-27	28-Jan-26 A	17-Apr-27	0%														
Construction Works		351	07-Mar-26	23-Feb-27	07-Mar-26 A	12-May-27	11.24%														
Testing and Comissioning		185	04-Jan-27	18-Feb-27	03-Oct-26	22-May-27	0%														
Handing over and close out		191	04-Jan-27	22-Feb-27	03-Oct-26	30-May-27	0%														